

E/One Grinder Pump Start-Up

Legal Description:				
Acct#	Permit #			
Inspection Date:	Serial #(s): #1			
Note: Seven (7) or more Bathrooms Require Dupl	lex Grinder Station	#2		
Address / Project				
Plumber	Result: (Circle One)	PASS	FAIL	
		17.00		
Rec'd By	WCID No.17 Tech			
Please answer the following questions by checking "yes" or "no	" in the boxes provided below.			
 All miscellaneous debris removed form inlet pipe and basin before start up? (Must be clean) 			Yes	No 🔲
2. Discharge assembly to be installed by Diagram (11/2	g " discharge only) in Figure 1		Yes	No 🗌
3. All valves (residential/main) opened before start	-up? (Valve to tank)		Yes	No 🗌
 Basin installed 8" above finished grade? NOTE: (1) Fiberglass Basin Extension NOT TO EXCEED grinder pump station to achieve required height. 	D 12" may be installed to		Yes	No 🔲
5. Center of the inlet pipe a minimum of 30" from the bottom of the basin?			Yes	No 🗌
6. Mushroom vent installed? (Must be 10' min from ope	erable window.)		Yes	No
7. Inlet grommet installed correctly inside? (Figure 3)			Yes	No 🗌
Supply cable installed with 1" PVC electrical conduit Conduit to be inspected at start up.	?		Yes	No 🔲
9. Conduit buried 18" maximum from finished grade?			Yes	No
10. EQD plug secured properly using the EQD Hanger?			Yes	No 🗌
11. Cord Grip Connector installed properly?			Yes	No 🗌
12. Check pump 6 times. If there are double pumps, put for 1 of the run times	switch on both/fast		Yes	No 🗌
13. Equalizer installed correctly? (Figure 1 or 5)			Yes	No 🔲
14. All conduits sealed to prevent moisture damage to electrical components?			Yes	No 🔲
15. Verify yellow nylon rope is attached to pump and secure at the <u>top</u> of the fiberglass basin?			Yes	No 🔲
16. All Electrical, Operational, and Start-Up Test performed as shown on pages 9 and 10 in the installation manual?			Yes 🗍	No 🗔
17. Control box 48" above finished grade? (Bottom of bo	ox)		Yes	No 🗍
18. Red light on control box must be seen from the road	from front of the house?		Yes	No 🗌
19. Labeled 30 AMP breaker in front of panel box (dedic	ated circuit).		Yes	No 🗌
20. Penatration to electric panel on bottom only?			Yes	No 🔲
 Only 6" of electric line left in panel as slack. EQD mu not to exceed 24" past the lid. 	ust reach top of wet well		Yes	No 🔲
1. AMPS @ Start-Up	/olts @ Start -Up	_		
2. AMPS @ Start-Up \	/olts @ Start -Up	_		
(Between 5 - 8)	(Between 216 - 264)	=		

*** ALL CORRECTIONS MUST BE MADE AND REINSPECTED WITHIN 10 DAYS OF THIS INSPECTION NOTICE

__Failure to report and/or repair problems will result in loss of warranty. (Please initial)