



IRRIGATION INSPECTION CHECKLIST

DATE _____

OWNER(S) NAME _____

PROPERTY ADDRESS _____

IRRIGATION PERMIT NO. _____

IRRIGATOR _____

INSPECTOR _____

	As Built Plan – Original Approved Plan with any Revisions Prominently Noted
	Annual Water Budget
	Sticker on Controller with Irrigators Contact Information & License Number
	Maintenance Checklist in Controller or with Owner
	Backflow Device Tested and Passed
	Master Valve Installed after Backflow Preventer (BFP)
	Isolation Valve Installed Between Meter & Backflow Preventer (BFP)
	Rain Shutoff or Soil Moisture Sensor Installed
	No Spray Heads in Areas Less than four feet (4') Wide with Pedestrian or Auto Traffic on two (2) sides or more.
	Heads at Least six inches from Sidewalk, Fences, Curbs
	No Permanent Hose Bibbs (These must have quick coupler connections)
	Zones' Spot Check Okay, No Misting or Overspray

I have inspected the system and determined that it has been installed according to the Irrigation Plan.

Inspector's Signature _____

Date _____