



**TRAVIS COUNTY**  
**WATER CONTROL AND IMPROVEMENT DISTRICT NO.17**  
**3812 ECK LANE • AUSTIN, TEXAS 78734**  
**PHONE (512) 266-1111 • FAX (512) 266-2790**

## IRRIGATION INSPECTION CHECKLIST

**DATE** \_\_\_\_\_

**OWNER(S) NAME** \_\_\_\_\_

**PROPERTY ADDRESS** \_\_\_\_\_

**IRRIGATION PERMIT NO.** \_\_\_\_\_

**IRRIGATOR** \_\_\_\_\_

**INSPECTOR** \_\_\_\_\_

	As Built Plan – Original Approved Plan with any Revisions Prominently Noted
	Expose from connection to yard line and yard line to the RPZ exposed (12” deep)
	Access to the controller
	Sticker on Controller with Irrigators Contact Information & License Number
	Maintenance Checklist in Controller with owner’s signature (2 copies)
	Backflow Device Tested and Passed – Provide Report
	Master Valve Installed after Backflow Preventer (BFP)
	Isolation Valve Installed Between Meter & Backflow Preventer (BFP)
	Rain Shutoff or Soil Moisture Sensor Installed
	No Spray Heads in Areas Less than four feet (4’) Wide with Pedestrian or Auto Traffic on two (2) sides or more.
	Heads at Least 4” to 6” from Sidewalk, Fences, Curbs
	No Permanent Hose Bibbs (These must have quick coupler connections)
	Zones’ Spot Check Okay, No Misting or Overspray
	Final walk-thru with irrigator, owner or owner’s representative
	Certificate of Delivery

I have inspected the system and determined that it has been installed according to the Irrigation Plan.

Inspector’s Signature \_\_\_\_\_

Date \_\_\_\_\_